## Minutes of Meeting

Minutes of Meeting				
Date and time S		Subject Meeting Place		
27/May/	2024 13:30-14:30	IoT infrastructure installation work  JTEKT AUTOMOTIVE (THAILAN Factory2 meeting roo		
		Attendance Attendance		SIGN
JTEKT AUTOMOTIVE (THAILAND) CO., LTD. Khun Kriangsak , Khun Ekkasak				
Khun Kriangsak	k , Khun Ekkasak			
Tomas Tech Co		)		
Santi , Teerado	on , Nattapol (Secreta	ry)		
Sub-theme	Speaker		Responsible PIC	Deadline
	Tomas Nattapol	update progess at 27/05/2024		
CT		Progress of wiring for loop 3, loop 4 and loop 6 at 26/05/2024		
and Power Meter		Before working Loop3 = 80%		
Installation		Loop4 = 60%		
		Loop6 = 70%		
		After Working		
		Loop3 = 95%		
		Loop4 = 70%		
		Loop6 = 75%		
NEXT STEP	Tomas Nattapol	Plan for Installation at 01/06/2024 to 02/06/2024		
		Working Area at 01/06/2024 is loop 2 loop3 and loop4		
		Wiring		
		CT and Power meter wiring at loop2, loop3 and loop4		
	Tomas Nattapol	Flow Meter Sensor Installation		
		Flow Meter will be installed at 02/06/2024 in the factory2 and factory3		
	Tomas Nattapol	Generator installation for work at 02/06/2024		
		Generator for lighting ,It will be installed at outdoor in loop5 area.		
		Generator for welding, It will be installed at outdoor in loop2 area.		
	Tomas Nattapol	Scaffolding installation for work at 01/06/2024		
		Scaffolding will be installed at 01/06/2024, It will be prepared for working at 02/06/2024 in loop2 Area.		
	JATH Mr.Kraingsak	The JTEKTrecommend, The TOMAS TECH must assign the engineer for check the scaffolding	Tomas Tech Nattapol	01-06-24
		after installation and sign name in document about installation scaffolding.		
		Recommend from JTEKT: TOMAS TECH should Prepare sufficient lighting for work at 02/06/2024		
		If the lighting isn't enought for work ,The JTEKT will not approve for working at 02/06/2024.		
		: TOMAS TECH should be painted the pipe after welding immediat,		
		Because the pipe may occur the rust.		
		: The color for coat the pipe must use cream color or color which JTEKT recommend.		
	Tomas Nattapol	Flow Meter Sensor Installation shop drawing status		
		Factory2: Approve		
		Factory3: Apporve. but The TOMAS TECH must update the distance of pipe.		
NEXT MEETING				
		30/05/2024		01-06-24
		Update the flow meter sensor shop drawing of factory3		
		Lighting for installation work at 02/06/2024		
		That's all		