

## Issues

Estimated time: 408.0 Spent time: 0.0

#	Project	Tracker	Status	Priority	Subject	Assignee	Total estimated time	Total spent time	Updated
2965	THAI ASAHI DENSO CO., LTD	Project progress work	Closed	Normal	[Installation&On-site support] Installation and Configuration Production system	Nattapong Sukcharoen	104.00	0.00	18 Dec 2025 14:18
2964	THAI ASAHI DENSO CO., LTD	Project progress work	Closed	Normal	[Installation&On-site support] System utility integration test	Sernsak Prowee	40.00	0.00	18 Dec 2025 14:25
2963	THAI ASAHI DENSO CO., LTD	Project progress work	Closed	Normal	[Installation&On-site support] Connect and field test system	Phatthadon Inthachot	16.00	0.00	18 Dec 2025 14:25
2962	THAI ASAHI DENSO CO., LTD	Project progress work	Closed	Normal	[Installation&On-site support] Connect and field test system	Phatthadon Inthachot	40.00	0.00	18 Dec 2025 14:25
2961	THAI ASAHI DENSO CO., LTD	Project progress work	Closed	Normal	[Installation&On-site support] Installation and wiring Air flow sensor	Phatthadon Inthachot	16.00	0.00	18 Dec 2025 14:28
2960	THAI ASAHI DENSO CO., LTD	Project progress work	Closed	Normal	[Installation&On-site support] Blower Exhaust cabinets old.	Phatthadon Inthachot	16.00	0.00	18 Dec 2025 14:28
2959	THAI ASAHI DENSO CO., LTD	Project progress work	Closed	Normal	[Installation&On-site support] Installation and wiring cabinet Blower Exhaust new	Phatthadon Inthachot	24.00	0.00	18 Dec 2025 14:25
2958	THAI ASAHI DENSO CO., LTD	Project progress work	Closed	Normal	[Installation&On-site support] Air Dryer 2 Units	Phatthadon Inthachot	16.00	0.00	18 Dec 2025 14:25
2957	THAI ASAHI DENSO CO., LTD	Project progress work	Closed	Normal	[Installation&On-site support] Installation and wiring cabinet Utility Air compressor, Dryer	Phatthadon Inthachot	40.00	0.00	18 Dec 2025 14:24
2956	THAI ASAHI DENSO CO., LTD	Project progress work	Closed	Normal	[Installation&On-site support] Installation and wiring cabinet PLC (server room)	Phatthadon Inthachot	16.00	0.00	18 Dec 2025 14:24
2955	THAI ASAHI DENSO CO., LTD	Project progress work	Closed	Normal	[Installation&On-site support] Installation and wiring LAN cables and RS485 cable of Utility	Phatthadon Inthachot	80.00	0.00	18 Dec 2025 14:24