THAI ASAHI DENSO CO., LTD - Project progress work #2954

Parent project # 1284 (In Progress): [PJ250039] Infrastructure IoT system for Thai Asahi Denso

[Installation&On-site support] Hardware installation

19 Nov 2025 08:36 - Siriwilai Chaiwattanaphon

| | | 1 | |
|---------------------|----------------|-----------------|-------------|
| Status: | Closed | Start date: | 15 Sep 2025 |
| Priority: | Normal | Due date: | 07 Nov 2025 |
| Assignee: | | % Done: | 100% |
| Category: | | Estimated time: | 0.00 hour |
| Target version: | | Spent time: | 0.00 hour |
| Finish date: | | DB skills: | Not using |
| Programming skills: | No development | OS skills: | Not using |
| | | | |

Description

Subtasks:

| Subtasks: | |
|--|--------|
| Project progress work # 2955: [Installation&On-site support] Installation and wiring LA | Closed |
| Project progress work # 2956: [Installation&On-site support] Installation and wiring ca | Closed |
| Project progress work # 2957: [Installation&On-site support] Installation and wiring ca | Closed |
| Project progress work # 2958: [Installation&On-site support] Air Dryer 2 Units | Closed |
| Project progress work # 2959: [Installation&On-site support] Installation and wiring ca | Closed |
| Project progress work # 2960: [Installation&On-site support] Blower Exhaust cabinets old. | Closed |
| Project progress work # 2961: [Installation&On-site support] Installation and wiring Ai | Closed |
| Project progress work # 2962: [Installation&On-site support] Connect and field test system | Closed |
| Project progress work # 2963: [Installation&On-site support] Connect and field test system | Closed |
| Project progress work # 2964: [Installation&On-site support] System utility integration | Closed |
| Project progress work # 2965: [Installation&On-site support] Installation and Configura | Closed |

History

#1 - 18 Dec 2025 14:29 - Siriwilai Chaiwattanaphon

- Status changed from New to Closed

19 Dec 2025 1/1