## THAI ASAHI DENSO CO., LTD - Project progress work #2957

Parent project # 1284 (In Progress): [PJ250039] Infrastructure IoT system for Thai Asahi Denso

Project progress work # 2954 (Closed): [Installation&On-site support] Hardware installation

# [Installation&On-site support] Installation and wiring cabinet Utility Air compressor, Dryer

19 Nov 2025 08:43 - Siriwilai Chaiwattanaphon

Status: Closed Start date: 06 Oct 2025 Due date: **Priority:** Normal 10 Oct 2025 Assignee: Phatthadon Inthachot % Done: 100% **Estimated time:** 40.00 hours Category: Target version: Spent time: 0.00 hour Finish date: 10 Oct 2025 DB skills: Not using Programming skills: OS skills: No development Not using

Description

### History

#### #1 - 19 Nov 2025 09:05 - Siriwilai Chaiwattanaphon

- 1 Installation control cabrinet
- 2 Wiring main power from old magnetic to new panel
- 3 Wiring signal I/O From main panel to Air dryer
- 4 Power-On

#### #2 - 18 Dec 2025 14:24 - Siriwilai Chaiwattanaphon

- Status changed from New to Closed

20 Dec 2025 1/1