

## Minutes of Meeting

Date and time		Subject	Meeting Place	
30/May/2024 13:-30-14:30		IoT infrastructure installation work	JATH AUTOMOTIVE (THAILAND) CO., LTD. Factory2 meeting room	
Attendance				SIGN
JATH AUTOMOTIVE (THAILAND) CO., LTD. Khun Kriangsak , Khun Ekkasak , Khun Kittisak				
Tomas Tech Co.,Ltd. Santi ,Teeradon ,Konlawat ,Nattapol (Secretary)				<i>Ryo Nozaki</i> 31/May/2024
Sub-theme	Speaker	Content	Responsible PIC	Deadline
Installation plan	Tomas Nattapol	Meeting topic at 30/05/2024 1. Installation plan for 01/06/2024 and 02/06/2024 2. Flow meter sensor installation shop drawing for factory2 and 3 update 3. Tomas tech request the air flow diagram in factory3 for checking. 4. Power meter calebration approve		
	Tomas Nattapol	1. Installation plan for 01/06/2024 and 02/06/2024 1/6/2024 : Installation team will install the device and wiring at loop 2,5 and loop 4, Critical installation is loop4. 2/6/2024 : Installation team will install the device and wiring at loop 2,5 and loop 6	Tomas Tech Nattapol	From 1/6/2024 To 2/6/2024
	Tomas Nattapol	2. Flow meter sensor installation shop drawing for factory2 and 3 update Factory 2 : Flow meter sensor installation shop drawing is edited . Factory 3 : Flow meter sensor instsallation is designed for 2 solution . Fist solution is the installation team will cut and connected the pipe for increase the distance of pipe which it is installed. And the installation team may move some support by with out impact with constructure for installation the pipe. Second solution is the installation team will install 2 flow meter sensor for 2 pipe which it is output of air flow . If any piping needs to be modified, Tomas Tech will provide an additional quote.		
Drawing air flow sensor	JATH K.Kriangsak	The installation date for the second factory will be changed from 2/6/2024 to 9/6/2024. *Due to production at the second factory. 29/5/2024 Receive notifications		
	Tomas Nattapol	3.TOMAS TECH requested the flow diagram of air flow in factory3 for check air flow loop. The JATH share the air flow diagram of factory. The flow diagram of air fow is connected together. So the flow meter sensor installation must install follow firt solution.	JATH (K.Kriangsak)	
	Tomas Nattapol	4 Power Meter Calebration approve fist solution : The JATH and TOMAS TECH will examine between power meter which installation and hand multi meter ( Validation ) Second solution : Must have three parts for examine about intrument. Tree parts are ( JATH, TOMAS TECH and the groverment ) The TOMAS TECH is waiting the conclusion from JATH.	JATH (K.Kriangsak)	
Power meter Validation	JATH Mr.Kriangsak	Recommand for commisioning about power meter installation and validate check 1. Commisioning with JATH and Tomas tech request 1. Power meter certificate 2. CT Certificate 3. Hand meter certificate 2. JATH, Tomas tech and groverment ( Confirm again ) Next Meeting 6/6/2024 Update the power power meter validation topic. Update work progress.		
NEXT MEETING			That's all	