

Issues

Estimated time: 472.0 Spent time: 130.0

#	Project	Tracker	Status	Priority	Subject	Assignee	Total estimated time	Total spent time	Updated
3235	FTS AUTOMOTIVE (THAILAND) CO.,LTD	Project progress work	New	Normal	[Installation&On-site support] Final Inspection machine	Nattapong Sukcharoen	40.00	0.00	11 Dec 2025 15:12
3234	FTS AUTOMOTIVE (THAILAND) CO.,LTD	Project progress work	New	Normal	[Installation&On-siite support] Insulator Assy machine	Nattapong Sukcharoen		0.00	11 Dec 2025 15:09
3233	FTS AUTOMOTIVE (THAILAND) CO.,LTD	Project progress work	New	Normal	[Installation&On-site support] Guage Check machine	Nattapong Sukcharoen	40.00	0.00	11 Dec 2025 15:06
3232	FTS AUTOMOTIVE (THAILAND) CO.,LTD	Project progress work	New	Normal	[Installation&On-site support] Leak test machine	Nattapong Sukcharoen	40.00	0.00	11 Dec 2025 15:03
3231	FTS AUTOMOTIVE (THAILAND) CO.,LTD	Project progress work	New	Normal	[Installation &On-site support] Tube Assy machine	Nattapong Sukcharoen	40.00	0.00	11 Dec 2025 15:01
3230	FTS AUTOMOTIVE (THAILAND) CO.,LTD	Project progress work	New	Normal	[Installation&On-site support] Pump assy machine	Nattapong Sukcharoen		0.00	11 Dec 2025 14:57
3206	FTS AUTOMOTIVE (THAILAND) CO.,LTD	Project progress work	New	Normal	[Internal Design] Backup software / Parameter / HMI Machine	Nattapong Sukcharoen	8.00	0.00	11 Dec 2025 14:21
3204	FTS AUTOMOTIVE (THAILAND) CO.,LTD	Project progress work	New	Normal	[Coding] Final Inspection machine [Zone 2]	Nattapong Sukcharoen		0.00	11 Dec 2025 14:17
3203	FTS AUTOMOTIVE (THAILAND) CO.,LTD	Project progress work	New	Normal	[Coding] Insulator Assy machine [Zone 2]	Nattapong Sukcharoen	40.00	0.00	11 Dec 2025 14:16
3202	FTS AUTOMOTIVE (THAILAND) CO.,LTD	Project progress work	New	Normal	[Coding] Guage Check machine [Zone 2]	Nattapong Sukcharoen	40.00	0.00	11 Dec 2025 14:15
3201	FTS AUTOMOTIVE (THAILAND) CO.,LTD	Project progress work	New	Normal	[Coding] Leak test machine [Zone 2]	Nattapong Sukcharoen	40.00	0.00	11 Dec 2025 14:14
3200	FTS AUTOMOTIVE (THAILAND) CO.,LTD	Project progress work	New	Normal	[Coding] Tube Assy machine [Zone 2]	Nattapong Sukcharoen	40.00	0.00	11 Dec 2025 14:13
3199	FTS AUTOMOTIVE (THAILAND) CO.,LTD	Project progress work	New	Normal	[Coding] Pump assy machine [Zone 2]	Nattapong Sukcharoen	40.00	0.00	11 Dec 2025 14:12
3193	FTS AUTOMOTIVE (THAILAND) CO.,LTD	Project progress work	New	Normal	[Coding] Machine data prepare	Nattapong Sukcharoen	400.00	0.00	11 Dec 2025 14:07
2953	THAI ASAHI DENSO CO., LTD	Project progress work	New	Normal	[Installation&On-site support] Production monitoring system UAT	Nattapong Sukcharoen	40.00	0.00	18 Nov 2025 17:00
2948	THAI ASAHI DENSO CO., LTD	Project progress work	New	Normal	[Installation&On-site support] Calling system	Nattapong Sukcharoen	8.00	0.00	18 Nov 2025 16:41
2947	THAI ASAHI DENSO CO., LTD	Project progress work	New	Normal	[Installation&On-site support] Alarm monitoring	Nattapong Sukcharoen	16.00	0.00	18 Nov 2025 16:40
1031	AH BRAKE (THAILAND) CO., LTD.	Project progress work	Confirmation request	Normal	[Installation&On-site support]	Nattapong Sukcharoen		40.00	25 Nov 2025 10:29

#	Project	Tracker	Status	Priority	Subject	Assignee	Total estimated time	Total spent time	Updated
1029	AH BRAKE (THAILAND) CO., LTD.	Project progress work	Confirmation request	Normal	[Internal Design]	Nattapong Sukcharoen		30.00	25 Nov 2025 10:27
1028	AH BRAKE (THAILAND) CO., LTD.	Project progress work	Confirmation request	Normal	[Requirement definition]	Nattapong Sukcharoen		60.00	25 Nov 2025 10:26