

Issues

Estimated time: 1136.0 Spent time: 496.0

#	Project	Tracker	Status	Priority	Subject	Assignee	Total estimated time	Total spent time	Updated
1208	DAIFUKU (THAILAND) LTD.	Project progress work	Closed	Normal	[Installation&On-site support] FTP Test	Phatthadon Inthachot		0.00	04 Nov 2025 16:52
1207	DAIFUKU (THAILAND) LTD.	Project progress work	Closed	Normal	[Installation&On-site support] Installation Camera and Stand	Phatthadon Inthachot		0.00	04 Nov 2025 16:52
802	DAIFUKU (THAILAND) LTD.	Project progress work	Closed	Normal	[Area3] Camera control system	Phatthadon Inthachot	100.00	64.00	04 Nov 2025 16:52
800	DAIFUKU (THAILAND) LTD.	Project progress work	Closed	Normal	[Area1] Camera control system	Phatthadon Inthachot	96.00	64.00	04 Nov 2025 16:52
701	DAIFUKU (THAILAND) LTD.	Project progress work	Closed	Normal	[Area3] Site survey	Phatthadon Inthachot	16.00	16.00	13 Sep 2024 15:28
643	DAIFUKU (THAILAND) LTD.	Project progress work	Closed	Normal	[Area1] Camera control system	Phatthadon Inthachot	100.00	44.00	13 Jul 2024 18:37
476	DAIFUKU (THAILAND) LTD.	Project progress work	Closed	Normal	[Area3]Camera control system	Panupong Raksakit	50.00	8.00	02 Mar 2025 11:42
475	DAIFUKU (THAILAND) LTD.	Project progress work	Closed	Normal	[Area2]Camera control system	Panupong Raksakit	50.00	0.00	04 Nov 2025 16:51
474	DAIFUKU (THAILAND) LTD.	Project progress work	Closed	Normal	[Area1]Camera control system	Panupong Raksakit	50.00	16.00	02 Mar 2025 11:42
473	DAIFUKU (THAILAND) LTD.	Project progress work	Closed	Normal	Prepare equipment for installation for Area1	Panupong Raksakit	100.00	64.00	02 Mar 2025 11:42
431	DAIFUKU (THAILAND) LTD.	Project progress work	Closed	Normal	Wiring on the cabinet 18 set.	Suchin Viyasing	88.00	80.00	04 May 2024 16:29
415	DAIFUKU (THAILAND) LTD.	Sales support	Closed	Normal	[Requirement and support] Installation camera Area 1-3	Nattapol Poeam	100.00	8.00	04 Nov 2025 16:51
406	DAIFUKU (THAILAND) LTD.	Project progress work	Closed	Normal	Prepare equipment for installation for Area1	Nattapol Poeam	100.00	36.00	13 Jul 2024 18:38
361	DAIFUKU (THAILAND) LTD.	Project progress work	Closed	Normal	Test Camera CVX and send to server	Suthiwat Banrueangthong	24.00	24.00	04 May 2024 16:29
346	DAIFUKU (THAILAND) LTD.	Project progress work	Closed	Normal	Design & Install equipment in the cabinet	Suchin Viyasing	112.00	40.00	04 May 2024 16:29
66	DAIFUKU (THAILAND) LTD.	Project progress work	Closed	Normal	[Area3]Camera control system	Nattapol Poeam	50.00	8.00	04 Nov 2025 16:51
65	DAIFUKU (THAILAND) LTD.	Project progress work	Closed	Normal	[Area2]Camera control system	Nattapol Poeam	50.00	0.00	04 Nov 2025 16:51
64	DAIFUKU (THAILAND) LTD.	Project progress work	Closed	Normal	[Area1]Camera control system	Nattapol Poeam	50.00	24.00	04 Nov 2025 16:51