

Isuzu Engine Manufacturing Co.,(Thailand) Ltd. - Project progress work #218

Wiring lan cable and power cable of LineMC30 OP80

09 Nov 2023 15:55 - Nattapol Poeam

Status:	Closed	Start date:	11 Nov 2023
Priority:	Normal	Due date:	11 Nov 2023
Assignee:	Nattapol Poeam	% Done:	100%
Category:		Estimated time:	8.00 hours
Target version:		Spent time:	5.00 hours
Finish date:	11 Nov 2023	DB skills:	
Programming skills:		OS skills:	
Description			
[Task]			
- Wiring lan cable and power cable of LineMC30 OP80			
- Config parameter SR2000			
- Test trigger and monitor data			

History

#1 - 15 Nov 2023 10:36 - Ryo Nozaki

k.boy
please update this status

#2 - 15 Nov 2023 15:01 - Nattapol Poeam

- File S__20365325_0.jpg added
- File S__20365327_0.jpg added
- File S__20365328_0.jpg added
- Status changed from New to Confirmation request
- % Done changed from 0 to 100
- Finish date set to 11 Nov 2023

#3 - 15 Nov 2023 17:41 - Kittisak Isarapongporn

- Status changed from Confirmation request to Close request

#4 - 19 Nov 2023 09:31 - Ryo Nozaki

- Status changed from Close request to Closed

Files

S__20365325_0.jpg	407 KB	15 Nov 2023	Nattapol Poeam
S__20365327_0.jpg	409 KB	15 Nov 2023	Nattapol Poeam
S__20365328_0.jpg	491 KB	15 Nov 2023	Nattapol Poeam