

DAIFUKU (THAILAND) LTD. - Project progress work #643

Parent project # 547 (Closed): [PJ220037]Camera barcode system Daifuku Makro for Thai

[Area1] Camera control system

20 Jun 2024 20:13 - Nattapol Poeam

Status:	Closed	Start date:	24 Jun 2024
Priority:	Normal	Due date:	01 Jul 2024
Assignee:	Phatthadon Inthachot	% Done:	100%
Category:		Estimated time:	100.00 hours
Target version:		Spent time:	44.00 hours
Finish date:	26 Jun 2024	DB skills:	Not using
Programming skills:	No development	OS skills:	Not using
Description			
- Installation camera CVX			
- Test send received signal			
- FTP Picture			

History

#1 - 23 Jun 2024 16:19 - Nattapol Poeam

- File Schedule for installation warehouse makro area 1\_R2.xlsx added

#2 - 25 Jun 2024 21:22 - Nattapol Poeam

- File messageImage\_1719214494092.jpg added
- File messageImage\_1719214431295.jpg added
- % Done changed from 0 to 40

Commistioning 1/2

- I/O Confrim
- Installation camera Confrim
- Installation Control box system confrim
- Install Air regulator confrim ( Not supply air )

#3 - 25 Jun 2024 21:37 - Nattapol Poeam

- Status changed from New to In Progress

#4 - 27 Jun 2024 15:55 - Phatthadon Inthachot

- File Photo\_Daifuku\_CDC\_Makro\_Camera\_Area1.zip added

#5 - 27 Jun 2024 16:14 - Phatthadon Inthachot

- Status changed from In Progress to Confirmation request
- % Done changed from 40 to 100
- Finish date set to 26 Jun 2024

#6 - 07 Jul 2024 23:20 - Kittisak Isarapongporn

- Status changed from Confirmation request to Close request

#7 - 13 Jul 2024 18:37 - Ryo Nozaki

- Status changed from Close request to Closed

Files

Schedule for installation warehouse makro area 1_R2.xlsx	177 KB	23 Jun 2024	Nattapol Poeam
messageImage_1719214494092.jpg	313 KB	25 Jun 2024	Nattapol Poeam
messageImage_1719214431295.jpg	208 KB	25 Jun 2024	Nattapol Poeam

