

Issues

Estimated time: 1136.0 Spent time: 560.0

#	Project	Tracker	Status	Priority	Subject	Assignee	Total estimated time	Total spent time	Updated
1075	A.N.I. LOGISTICS, LTD.	Project progress work	Closed	High	Electrical Diagram Weight Checker	Phatthadon Inthachot	40.00	0.00	30 Oct 2025 09:18
876	OTICS (Thailand) Co., Ltd.	Project progress work	Closed	Normal	Check Power meter	Phatthadon Inthachot	80.00	32.00	06 Nov 2025 08:19
875	Keyence (Thailand) Co., Ltd.	Project progress work	Closed	Normal	Assy and Wiring	Phatthadon Inthachot	40.00	32.00	29 Oct 2025 14:09
806	Tomas Tech Co.,Ltd.	Project progress work	New	Normal	Estimate cost	Phatthadon Inthachot	160.00	40.00	18 Nov 2024 00:42
805	Keyence (Thailand) Co., Ltd.	Project progress work	Closed	Normal	PR Electrical part for demo No.259	Phatthadon Inthachot	16.00	8.00	02 Mar 2025 11:42
804	Tomas Tech Co.,Ltd.	Project progress work	Closed	Normal	NTN concept panel	Phatthadon Inthachot	32.00	16.00	02 Mar 2025 11:42
802	DAIFUKU (THAILAND) LTD.	Project progress work	Closed	Normal	[Area3] Camera control system	Phatthadon Inthachot	100.00	64.00	04 Nov 2025 16:52
801	A.N.I. LOGISTICS, LTD.	Project progress work	Closed	Normal	EKD system phase 4	Phatthadon Inthachot	100.00	64.00	30 Oct 2025 09:14
800	DAIFUKU (THAILAND) LTD.	Project progress work	Closed	Normal	[Area1] Camera control system	Phatthadon Inthachot	96.00	64.00	04 Nov 2025 16:52
799	OTICS (Thailand) Co., Ltd.	Project progress work	Closed	Normal	Check Power meter	Phatthadon Inthachot	8.00	8.00	24 Dec 2024 22:38
798	Tomas Tech Co.,Ltd.	Sales support	New	Normal	Site survey customer for new project	Phatthadon Inthachot	100.00	24.00	17 Nov 2024 21:16
701	DAIFUKU (THAILAND) LTD.	Project progress work	Closed	Normal	[Area3] Site survey	Phatthadon Inthachot	16.00	16.00	13 Sep 2024 15:28
700	JTEKT AUTOMOTIVE (THAILAND) CO.,LTD.	Project progress work	Closed	Normal	PR Electrical part	Phatthadon Inthachot	80.00	16.00	02 Mar 2025 11:42
699	JTEKT AUTOMOTIVE (THAILAND) CO.,LTD.	Project progress work	Closed	Normal	Electrical Diagram	Phatthadon Inthachot	80.00	32.00	02 Mar 2025 11:42
697	AH BRAKE (THAILAND) CO., LTD.	Project progress work	Closed	Normal	PR Electrical part	Phatthadon Inthachot	80.00	56.00	02 Mar 2025 11:42
696	AH BRAKE (THAILAND) CO., LTD.	Project progress work	Closed	Normal	Electrical Diagram	Phatthadon Inthachot	100.00	80.00	02 Mar 2025 11:42
687	FTS AUTOMOTIVE (THAILAND) CO.,LTD	Project progress work	Closed	Normal	Network Diagram	Phatthadon Inthachot	8.00	8.00	13 Sep 2024 15:28